



King County
Department of Permitting
and Environmental Review

TESC AND GRADING PLAN

RECOMMENDED CONSTRUCTION SEQUENCE

1. Hold the pre-construction meeting, if required
2. Post sign with name and phone number of TESC supervisor (may be consolidated with the required notice of construction sign).
3. Flag or fence clearing limits.
4. Install catch basin protection, if required.
5. Grade and install construction entrance(s)
6. Install perimeter protection (silt fence, brush barrier, etc.).
7. Construct sediment pond and traps, if required.
8. Grade and stabilize construction roads.
9. Construct surface water controls (interceptor dikes, pipe slope drains, etc.) simultaneously with clearing and grading for project development.
10. Maintain erosion control measures in accordance with King County standards and manufacture's recommendations.
11. Relocate erosion control measure, or install new measures so that as site conditions change, the erosion and sediment control is always in accordance with the King County Erosion and Sedimentation Control Standards.
12. Cover all areas that will be unworked for more than seven days during the dry season or two days during the wet season with straw, wood fiber mulch, compost, plastic sheeting, or equivalent.
13. Stabilize all areas within seven days of reaching final grade.
14. Seed, sod, stabilize, or cover any areas to remain unworked for more than 30 days.
15. Upon completion of the project, stabilize all disturbed areas and remove BMP's if appropriate.

Engineering / Drainage Approval


Signature: _____

Date: _____

Clearing / Grading Approval

Signature: _____

Date: _____



THIS IS NOT A SURVEY, TOPOGRAPHICAL
INFORMATION SHOWN HERE PER AVAILABLE LIDAR.

TESC LEGEND

- X — (FF) FILTER FENCE (KC FIGURE D.3.3.A)
- - - - (CL) WORK AREA/CLEARING LIMITS/DISTURBING LIMITS (2.07 AC)
- (CE) STABILIZED CONSTRUCTION ENTRANCE (KC FIGURE D.3.1.A)
- (P) INLET PROTECTION (KC FIGURE D.2.1.5.F)
- (Disturbed Area) DISTURBED AREA TO BE AMENDED

SOIL AMENDMENT NOTE

APPROVED SOIL AMENDMENTS ARE REQUIRED FOR
ALL DISTURBED AREAS PRIOR TO PERMIT SIGN OFF.

CALL 811 AT LEAST 48
HOURS BEFORE YOU DIG

VERIFICATION NOTE

ALL EXISTING UTILITIES IN THE CONSTRUCTION AREA SHALL BE IDENTIFIED AND VERIFIED FOR DEPTH AND LOCATION PRIOR TO ANY CONSTRUCTION ACTIVITIES SO TO IDENTIFY ANY POTENTIAL CONFLICTS WITH PROPOSED CONSTRUCTION. CONTACT PROJECT ENGINEER IMMEDIATELY IF ANY CONFLICTS ARE IDENTIFIED.

PRIOR TO ANY CONSTRUCTION ACTIVITIES, VERIFY EXISTING TOPOGRAPHY IS CONSISTENT WITH WHAT IS SHOWN ON PLANS AND IF THERE ARE ANY POTENTIAL CONFLICTS WITH PROPOSED CONSTRUCTION ACTIVITIES, CONTACT PROJECT ENGINEER IMMEDIATELY IF ANY CONFLICTS ARE IDENTIFIED.

